EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to drains and roads at balance portion of kondappa layout chowdeshwari layout yelahanka old town and surrounding areas in ward no - 02 of yelahanka Sub division
2	Amount of Work Portion	Rs 49.96 lakhs
3	Estimated Cost	Rs 50 00 lakhs
4	Name of Contractor	Sri Y A Dhanashekar
5	Agreement No	EE(YNK D)E-PMT-14/W O/ 120 /2017-18 Dt 26-2-2018
6	No and date under which work order issued	EE(YNK D)E-PMT-14/W O/ 120 /2017-18 Dt 26-2-2018
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	28-5-2018
9	Date of receipt of application in the sub division office	28-5-2018
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for RCC drain and cc road and laying 1 4 8 concrete for bed
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	95 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.
18	Probable time required for completion of remaining work	95 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	due to duty State election code of conduct
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64